

Greenway Road Improvements (Litchfield Road to Bullard Avenue)

Project Number: 20815

Department: TRANSPORTATION

Last Updated: 04/07/2009

Project Manager: Jeff Davidson

Contact Number: 623.222.3400

Address/Location: Greenway Road (Litchfield Road to Bullard Avenue)

Project Description:

The project will include design and construction of new pavement, sidewalk, bike lane, curb, gutter, streetlights, landscaping, and turn lanes at every quarter mile. The improvements will include roadway improvements to the northern half of Greenway Road from Litchfield Road to Bullard Avenue to match the existing improvements to the east and west. Additional improvements include drainage, 12 inch sewer line, 16 inch reclaimed waterline, and Intelligent Transportation System (ITS) conduit.

Schedule Breakdown

Delivery Method: Design - Bid - Build

Project Phases	Percent Completed	Original Est Completion	Projected Completion	Procurement Results
Design Procurement	100%	11/30/2007		
Council - Design	100	02/01/2008	01/10/2008	CMX - \$250,000
Design	100%	12/01/2008	03/30/2009	
Construction Procurement	0%	01/01/2009	01/01/2010	
Council - Construction	0	03/01/2009	03/01/2010	
Construction	0%	06/01/2009	12/01/2010	

Budget Breakdown

Funding Source: Transportation Improvement

Budget Notes

Project Budget:

Original:	\$ 250,000
Change:	\$ 2,450,700
Amended:	\$ 2,700,700
Total Expended:	\$ 230,740

\$250,000 Budget transfer from Transportation Improvement Fund Development Reimbursements 11/29/07. Budget increase July 08 of \$420,000 for FY10 and \$2,030,700 for FY11. FY10 and FY11 funding is dependent upon the approval of a general obligation bond.

Project Update

Current Project Status

Consultant has submitted 100% design plans, specifications and opinion of cost. Staff will review design package for completeness.

What's Next

The consultant has provided plans to Arizona Public Services (APS) for streetlight design and power pole relocation. Plans have been submitted to Maricopa County Health Services for reclaimed water approval. Staff will review design package for completeness. The design is completed; however, the construction is dependent upon the approval of a general obligation bond.

