

SPA 2 163rd Ave Sanitary Sewer Interceptor - Phase 1

Project Number: 20616

Department: PUBLIC WORKS - UTILITIES

Last Updated: 04/03/2009

Project Manager: Michael Boule

Contact Number: 623.222.7040

Address/Location: 163rd Avenue - Desert Oasis to SPA 2 WRF

Project Description:

The project involves the design and construction of a sewer interceptor to transport wastewater effluent from the temporary Desert Oasis Water Reclamation Facility (WRF) to the SPA 2 Regional Water Reclamation Facility. The city is working with a number of developers to create an agreement whereby the city will participate in the costs of the sewer interceptors.

Schedule Breakdown

Delivery Method: Design - Bid - Build

Project Phases	Percent Completed	Original Est Completion	Projected Completion	Procurement Results
Design Procurement	100%	10/01/2007		
Council - Design	100	12/01/2007	03/12/2009	CMX Engineering \$245,663
Design	0%	08/01/2008	09/01/2009	
Construction Procurement	0%	11/01/2008	01/14/2010	
Council - Construction	0	12/01/2008	01/01/2010	
Construction	0%	06/01/2009	01/18/2011	

Budget Breakdown

Funding Source: Sewer Operations

Budget Notes

Project Budget:

Original:	\$ 1,100,000
Change:	\$ 1,100,000
Amended:	\$ 2,200,000
Total Expended:	\$ 0

Budget increase of \$1,100,000 July 06.

Project Update

Current Project Status

The SPA 2 Sewer Interceptor development agreement is currently in review. The development agreement has outlined the city as the contracting party; therefore, the firm of CMX Engineering has been selected to complete the design and construction administration services required for this project. CMX Engineering was selected due to their previous work of conceptual planning for the project and ability to complete the design work in the required time frame.

What's Next

The professional services agreement between the city of Surprise and CMX Engineering for the design of the SPA 2 Sewer Interceptor project has been approved by Mayor and City Council. The development agreement between the developers and the city is scheduled to go before Mayor and Council on April 9, 2009.

